

Line Set Schedule

Line Set	Position	Standard		Comment	Weight
	0	Plasterline		56' by 23'	
	5"	Fire Curtain		Not Used	
	11"	#1 Border/Legs		Arbor	
1	2' 8"	1st Elec.		42' Batten	350 lbs
	3' 4"	Water Pipe		Obstruction	
	3' 8"	Traveler		Dead Hung	a lot
2	4' 6"	Blackout			
3	5'	Border		55' by 8'	200 lbs
	6' - 7' 3"	Screen		56' by 23'	Winch
4	7' 9"			42' Batten	15 lbs
5	8' 4"	#2 Border		55' by 8'	150 lbs
	9' 6"	#2 Legs	2 - 2 Line	21' 3" Off Center	75 lbs
6	10'	Blackout		(2) 22' by 23'	200 lbs
7	11'	2nd Elec.		42' Batten	250 lbs
8	13'			2 - 21' Battens	50 lbs
9	14' 6"			42' Batten	100 lbs
10	16'	#3 Border		55' by 8'	150 lbs
	16' 6"	#3 Legs	2 - 2 Line	20' Off Center	75 lbs
11	17'			42' Batten	50 lbs
12	18' 6"			42' Batten	
13	19' 6"	3rd Elec.		42' Batten	300 lbs
14	21'			42' Batten	75lbs
15	22'	#4 Border		48' by 20'	200 lbs
16	23' 6"	Blackout		(2) 21' by 22'	200 lbs